

WATERWAYS MAINTENANCE PROGRAM YEAR 1 PROJECT INFORMATION

DEAR RESIDENT

The City of Dublin wishes to inform you of the upcoming Waterways Maintenance Program – Year 1 project construction. The project consists of bank stabilization of eight stream sites along the North and South Fork of Indian Runs. The sites are located:

- Site 4: North Fork of Indian Run, north of Brand Road, east of Brandonway Drive
- Site 5-1, 5-2, 5-3, 5B: North Fork of Indian Run, north of Brand Road, east of Bristol Parkway, west of Brandonway Drive
- Site 7-1, 7-2, 7-3: South Fork of Indian Run, south of Coffman Park Drive, east of Post Road

Construction activities include clearing and grading, stream bank reshaping and stabilization, riprap and erosion protection matting installation, installation of temporary sediment controls, permanent stabilization of disturbed areas, and riparian buffer zone plantings to enhance channel stability.

The proper maintenance and operation of our waterways is critical to ensuring conveyance of stormwater runoff and reduction of the occurrence of flooding and damage to infrastructure due to channel erosion. Reducing areas of erosion can improve the sediment loading on a waterway, improving aquatic habitat and reducing turbidity in the water.

TENTATIVE SCHEDULE

The City has contracted with V3 Construction Group, LLC to construct the project. V3 Construction Group, LLC intends to begin work at Site 4 during the week of Nov. 27, 2023, and will proceed with construction per the following schedule:

- Site 4: Nov. 27-Dec. 7, 2023
- Site 5B: Dec. 7-19, 2023
- Site 5-2: Dec. 19-29, 2023
- Site 5-3: Dec. 29, 2023–Jan. 9, 2024

- Site 5-1: Jan. 9-23, 2024
- Site 7-1: Jan. 23-30, 2024
- Site 7-2: Jan. 30-Feb. 7, 2024
- Site 7-3: Feb. 7-14, 2024

The overall project is expected to be completed by April 30, 2024. Please be aware the work is weather dependent, and the schedule is subject to change. The weather dependent work, such as plantings and site restoration, will occur in Spring 2024.

Construction hours are generally 7 a.m. to 6 p.m.

CONSTRUCTION IMPACTS

One lane, two-way traffic control and sidewalk closures may occur for short durations during the course of the project. You will have access to your driveway at all times. Unless the City has acquired a temporary easement from you, V3 Construction Group, LLC will not enter upon or disturb your property.

WHAT ABOUT CITY SERVICES?

There will be no changes in your emergency services. The police and fire departments will be notified of all traffic restrictions. All yard waste, garbage and recycling collection should continue according to their normal pick-up schedules unless you are advised otherwise.

WHAT IF I NEED MORE INFORMATION?

If you have any questions or concerns about this project, please contact Engineering Project Inspector Terry Collins at tcollins@dublin.oh.us or by calling 614.410.4628.

Sincerely,

Michael Hendershot, P.E.
Deputy Director of Engineering – Utilities
mhendershot@dublin.oh.us

