Fiber To Every Home Initiative Update

September 16, 2024

City Council Goal 1: Become the Most Connected Community in the US

Goal 1 – Current Status Overview

Project Implementation and Administration:

- Monthly coordination call with altafiber's team
- Engineering is using consultant resources for permitting and inspection.
- Advertised pricing is equal to pricing advertised in the other Ohio markets.
- The first payment application from altafiber will be submitted at the end of the 3rd Quarter, 2024 and will include payment for the approximately 3,000 addressable locations released on September 13, 2024.

Communications and Marketing Activities:

- Project landing page created (9,400+ page views).
- Over 2,700 residents signed up for updates from altafiber.
- 1,810 residents notified altafiber of having a dog fence and/or sprinkler.


Permitting and Construction:

- Permits for the remainder of the 2024 construction period are being reviewed by Engineering staff. Once complete, 2025 permits will be reviewed.
- Field construction of Phase 1 is ongoing.
- Field marketing activities beginning; code enforcement has worked with altafiber regarding identification and solicitation policies





Construction Communications – Proactive



Construction Communications – Proactive (New & Upcoming)

City Flyer (After Permit Approval)



FIBER TO EVERY HOME PROJECT

DEAR DUBLIN RESIDENT

The City of Dublin is implementing an exciting initiative to provide access to reliable, ultra-fast fiber for all residents. This project will ensure that every premises in the city has access to multi-gig fiber, which helps meet the growing broadband demands of our community and supports Dublin's goal of being the most connected city in the nation.

City Council has approved an agreement with altafiber, the provider that was selected following a "Request for Proposal" (RFP) process.

Construction on the new network began in spring 2024 and is expected to be completed over three years. Fiber installation will begin in your neighborhood soon.

A door hanger will be delivered to your residence before construction begins in your neighborhood. Look for the notification from altafiber.

NEXT STEPS

- During the process, you should expect utility markings, boring and potholing, fiber placing and splicing, restoration and completion. Please visit altafiber.com/dublin-build to learn more about what to expect during the construction process.
- altafiber is required to call in utility locates before beginning underground construction. However, utility markings are not foolproof. Accidental utility line cuts do happen, which could include brief service disruptions. In this case, affected residents would be notified by a representative in the field. The City will share information about sustained outages via Nextdoor.com. Should you smell natural gas at any time, please leave the premises and call 911.
- altafiber will operate the fiber network and will share details on product packages and rates toward the end of construction in your neighborhood. Residents have the choice of whether or not to utilize the fiber and will be able to select the package that best suits their needs.



The City has conducted various community surveys to determine residents' experiences with their internet service. The results showled a strong desire for improved access to higher internet speeds, lower service costs and better customer service. Dublin used this feedback to proactively address these vital connection needs.

WHAT YOU NEED TO KNOW

The City and altafiber are committed to communicating with residents every step of the way.

Work hours are 7 a.m. to 9 p.m. Monday through Saturday. Should you have questions about construction, please contact altafiber directly at 614.859.6723. (Press "1" for construction.)

Learn more about this project, find answers to frequently asked questions, sign up for updates and notify the team about an underground dog fence or irrigation system at altafiber.com/dublin-build.

Thank you for your patience as we work to provide this vital utility to all City of Dublin residents!

Sincerely,

Megan O'Callaghan City Manager City of Dublin Jason Praeter President, Consumer/Small Business altafiber Yard Signs (15 days in advance)



Coming Up...

- Videos
- Podcast
- GoDublin







DublinOhioUSA.gov/ most-connected

- Current work status
- Dublin Construction Hotline! (614.859.6723)
- Fact sheet
- Podcast
- Links

altafiber.com/dublin-build

- Sign up for updates
- Report irrigation or dog fence
- Construction timeline and pictures
- FAQs
- Neighborhood Leadership Weekly Email
- Social media (Dublin Drive)
- Dublin Life

Fiber to Every Home

Project Updates

Dublin and altafiber Partnering to Provide Complete Citywide Broadband Access

Dublin's Fiber to Every Home project is underway! altafiber crews began construction in April 2024, and the project will be completed over the next three years. The network will be constructed in several phases, beginning at the Expedient data center on Innovation Drive. As of September 13, residents in the first phase have access and may request service!


Residents will receive mailers and doorhangers from altafiber ahead of construction.

If you received a notification on your door, that means crews will be in your neighborhood in the next few weeks. Work hours are 7 a.m. to 9 p.m. Monday through Saturday. Should you have questions about construction, please contact altafiber directly at 614.859.6723. (Press "1" for construction concerns).

Please visit the Dublin-altafiber landing page to learn more about what to expect during the construction process.

Work Status:

- The altafiber status map includes details about current and upcoming project locations.
- Crews will be working to install fiber optic network lines in neighborhoods that surround these intersections.
- Emerald Parkway and McDevitt Drive
- Dublin Road and Brand Road




Be the First to Know When Fiber is Available

Quick takes for residents:

- Dublin City Council has approved an agreement with altafiber to install a citywide fiber to the home network
- Construction is expected to begin in spring 2024 and be completed in three
 years
- Visit the altafiber pre-construction page for FAQs, to sign up for updates, and to notify altafiber about your invisible dog fence or irrigation system.
- Product packages and rates will be determined by altafiber.

Resources:





Pardon the interruption

We will make every effort to install this world-class amenity with minimal inconvenience to the residents, but underground utilities present some challenges.

In the event of a traffic impact or utility cut (electric, gas, cable):

- Crews in the field (direct notification)
- Email to HOA President
- Nextdoor posts





City of Dublin 🗸

Deputy Director of Communications & Marketing Aisling ... • 29 Jul • Edited

A permit company struck a gas line in the area of 7310 Coventry Woods Drive. Washington Township Fire Department is onsite and Columbia Gas is onsite and repairs will be completed tonight.

We will update this post as more information becomes available.

Gas Line Alert




Posted to Subscribers of City of Dublin in 2 neighborhoods











Construction questions & concerns

- altafiber Dublin Construction Hotline! (614.859.6723)
- www.altafiber.com/dublin-build

Contact the City

Requests for the City, such as plats or approved permits

- Submit a request through <u>GoDublin</u>
- Call 614.410.4400

Construction Questions


For any additional questions regarding construction please enter your information below and include a summary of your question. Someone from our tea will contact you by the next business day.

irst name*		Last name*	
mail*		Phone number*	
treet address*			
ity*	State/Region*		5-Digit Zip Code*
Comments*			
Please let us know what additional questions you have.			

Submi



Construction Process



Construction Process





Construction Process



Fiber Distribution Hub (FDH)
Approximately 90 to throughout the City






Final installed fiber optic pull boxes



Goal 1 - Next Steps

Phasing:

 The construction of altafiber's network will take place in four phases with construction taking place between April and October of each of the next three years. Phase 1 construction began in April of 2024.




Goal 1 – Next Steps

Progress:

• The first release of roughly 3,000 services to customers will occur September 13, 2024.

altafiber Permit Status



altafiber Permits PermitStatus

Active

Boring Complete



Connect Dublin – Fiber Splice and STEM Family Fun Day











